



Southwestern College Active Program Schedule

Status as of April 1, 2024

Activity ID	Activity Name	Start	Finish	2023				2024				2025							
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3					
📁	Baseball & Softball Facilities Remodel	17-Sep-19 A	31-May-24																
📁	Various Trellis Repair	01-Nov-21 A	15-Apr-24																
📁	Landscape & Nursery Technology	01-Nov-18 A	01-Sep-24																
📁	Tennis Center	01-Sep-19 A	29-Jul-24																
📁	Student Union	10-Aug-20 A	11-Jan-25																
📁	Instructional Complex 1	04-Aug-20 A	21-Apr-25																
📁	Transit Center	09-Mar-19 A	25-Aug-25																

■ Planning
 ■ Division of the State Architect (DSA)
 ◆ Board Approval
 FFE & Move-in
■ Design
 ■ Bid & Award
■ Construction